THE MATTABASSETT DISTRICT

Memorandum

Date:	July 23, 2014 – Updated July 24 ,	Subject:	District Project Construction Committee
	2014		Meeting Tuesday, July 29, 2014
	Bill Candelori, Peter Centurelli		
To:	Angelo D'Alfonso, John Dunham,	From:	Brian W. Armet, Executive Director
	Doug Sienna & Tom Serra		

District Project Construction Committee Meeting July 29, 2014

The District Project Construction Committee Meeting for June will be held on **Tuesday**, **July 29**, **2014**, **at 6 PM**. The Meeting will be held at the District Offices 245 Main Street, Cromwell, Connecticut.

The DRAFT AGENDA for the meeting is as follows:

- 1. Project Updates Wright-Pierce & District
- 2. Review & Approval of C.H. Nickerson's Payment Requisition #27 (June/July, 2014) \$2,061,240.91 88%
- 3. Review & Approval of Wright-Pierce's Construction Inspection Payment Requisition for June, 2014 \$184,328.81 57.7%
- 4. Change Order #28 16 PCOs for a net amount of \$82,484.18 -
 - PCO#156A Pri Tank #4 Clearances \$1,212.60
 - PCO#171 Aeration tanks #3&4 Inf Channel Caulking \$1.138.56
 - PCO#172 Ford Hall Algae Sweeps Ramps \$3,165.09
 - PCO#174 Intrinsically Safe Relays Chem Feed Pumps \$5,015.99
 - PCO#175 Admin Bldg Alarms Power Change \$4,307.92
 - PCO#176 Garage Solar Interconnect Changes \$3,287.55
 - PCO#177 Power Solenoid Valves \$7,586.81
 - PCO#178 ATC-9 Out of Explosion Atmosphere -\$3,042.00
 - PCO#179 Reprogram ATC-1 \$1,696.80
 - PCO#180 Disinfection Bldg Additional Sprinklers \$2,260.14
 - PCO#182 Revise Instrument Air Dryer Equipment \$9.905.43
 - PCO#183 Carbon Room Inc Wing Drain Piping \$5,993.95
 - PCO#184R New RSL PS Electrical Rm AC \$10,207.76
 - PCO#187 Polymer Piping Modifications \$2,463.22
 - PCO#188 Side Stream Reactor Closure Plates \$7,612.74
 - PCO#189 Electrical Work FSTs Ductbank \$19,671,62
- 5. Change Order #29 PCO#181 Lab./Maint Bldg HVAC \$1,011,491.06
- 6. Outfall Structure Repairs & Modifications \$75,295
- 7. Outfall Dredging & Tideflex Valves Installation \$245,351
- 8. Related Business and Staff Updates